

FREMONT CENTER ROAD AT IL RT 60 PROJECT ANTICIPATED PROJECT SCHEDULE

2021								2022				
MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH	APRIL	MAY
	PRE-STAGE	STAGE 1		STAGE 2			FINAL LANDSCAPING / PUNCHLIST					

PRE-STAGE

Utility relocation

Construct temporary pavement on North side of IL RT 60

Building demolition

STAGE 1

Close and implement detour of Fremont Center Rd

Shift traffic North on IL RT 60

Remove and mill pavement on Fremont Center Rd and IL RT 60 (South side)

Install storm sewer and construct detention basin

Construct pavement on Fremont Center Rd and South side of IL RT 60

Install temporary traffic signals

Open Fremont Center Rd to traffic

STAGE 2

Shift traffic South on IL RT 60

Remove temporary pavement on North side of IL RT 60

Install remaining storm sewer

Construct pavement on North side of IL RT 60

Complete pavement markings and signage

Open all lanes to traffic

FINAL LANDSCAPING / PUNCHLIST

Install permanent traffic signals

Complete all final landscaping (pending weather)

Complete punchlist work

Temporary daily lane closures may be required during this time